20% COMPONENT OF THE IRA UTILIZATION FOR THE 3rd quarter 2016

Province, City or Municipality: Tuy

Program or Project	Location	Total Cost	Date Starte	Target Completion Date	oject Stat	us		
					% of	Total Cost Incurred to Date	No. of tensions any	THE PROPERTY OF THE PARTY.
Social Development							uny	
Inst. & Maint Streetlighting system Bolbok Natl. HS Labr ayroll - fab & inst. Streetlighting system Bolbok NHS Improvement-Multi Purpose Bldg - Jose Zabarte E.S FabricaTion & Installation of streetlights Improvement of water production well Improvement of multi purpose bldg (fitness gym) Construction of potable water system Construction of potable water system	Bgy Bolbok Bgy Bolbok Bgy Putol Tuy Town Plaza Bgy. Palincaro & Toong Tuy Town Plaza Bgy Talon Bgy Bayudbud	49,813.00 21,450.00 293,675.76 518,100.00 385,085.68 685,760.63 328,967.67 363,582.85		By Contract By Contract By Contract By Contract By Contract By Contract By Contract By Contract	100.00% 100.00% 100.00% 100.00% 100.00%	49,813.00 21,450.00 293,675.76 518,100.00 385,085.68 685,760.63 328,967.67 363,582.85	none none none none none	completed completed completed completed completed completed completed
TOTAL						2,646,435.59		
Economic Development								
Full pmt concreting of pavement & construction of -canal Concreting of bgy road &interceptor canal w/steel grates Improvement bgy. Road Repair/Asphalt filling Lab ayroll - asphalt filling Construction of open canal & grouted riprap Concreting of pavement of Tuy Public Transport Terminal Supply & delivery of base course materials Repair of hanging bridge (Phase 2) mprovement of Bgy. Road mprovement of Bgy. Road Supply & delivery of base course materials Repair of canal const. & concrete cover Repair of road canal	Bgy Luntal _TPTT Sto. Pahinante-Luntal Various Barangays Bgy. Luna- Health Center Bgy.Luna-Health Center Sto. Bancalan-Magahis Bgy.Luntal Various Barangays Bgy Palincaro Bgy Luna (silbay) Bgy Luntal Various Municipal road Bgy Burgos Bgy Lumbangan	1,115,997.99 237,837.63 99,825.00 6,420.00 11,600.00 146,304.55 442,097.08 77,000.00 158,589.85 296,669.63 198,007.68 70,490.00 208,634.62 368,585.53		By Contract By Contract	100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00% 100.00%	1,115,997.99 237,837.63 99,825.00 6,420.00 11,600.00 146,304.55 442,097.08 77,000.00 158,589.85 296,669.63 198,007.68 70,490.00 208,634.62 368,585.53	none none none none none none none none	completed completed completed completed completed completed completed completed completed completed completed completed completed completed
TOTAL						3,438,059.56		

Environmental Development						
Last payment Solid Waste Machine Solutions (3 units) TOTAL	Bgy.Magahis	1,987,202.00	By contract	100.00%	1,987,202.00 1,987,202.00	completed
GRAND TOTAL					8,071,697.15	

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document

TEODOCIA G. RAZON Budget

JOSE JECERELL C. CERRADO

LCE